

MATS PCC > Project Manager Comments as of 05-13-15

PROJECTS IN CURRENT TIP AND MAINTENANCE PROJECTS

Project Count	County	Project Accounting Code	Project Identification Number	Project Manager	Description	PRELIMINARY ENGINEERING	RIGHT OF WAY	CONSTRUCTION	UTILITIES	District Comments
						APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	
1	Bibb	STP00-0000-00(835)	0000835	Vanhouten, Kevin B	CR 727/JEFFERSONVILLE RD @ NORFOLK SOUTHERN RAILROAD	AUTHORIZED	/	2017	/	NTP for ROW Acq. issued on 01-13-2014; Working on Final Plans now, Proposed revised baseline date: 351080- & 0000835: CST AUTH late FY17
2	Bibb	CSSTP-0007-00(427)	0007427	Mack, Stenley	CS 290/FIFTH STREET @ NS #732330C	LUMP SUM	/	LUMP SUM	/	RAILROAD CROSSING PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
3	Bibb	CSTEE-0008-00(986)	0008986	Kerney, Jeanne	OCMULGEE HERITAGE TRAIL - WALNUT CREEK EXTENSION	/	LOCAL	LUMP SUM	/	Sent environmental review comments to Consultant on 3/16. ROW Plan Waiver request forwarded to the ROW office for approval. On schedule for FY2019 let.
4	Bibb		0009861	Vanhouten, Kevin B	SR 11/SR 49/US 41 @ ROCKY CREEK 1 MI S OF MACON	AUTHORIZED	2016	LONG RANGE		Project concept being revised now to include replacement of 8 Bridges. Proposed revised baseline date: CST Auth late FY 18
5	Bibb		0009960	Turpeau, Michael	SR 22 @ CR 715/KNOXVILLE ROAD	LUMP SUM	/	LUMP SUM	/	ROUNDAABOUT PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
6	Bibb		0012699	Ford, Clinton B.	PLEASANT HILL NEIGHBORHOOD IMPROVEMENTS - PHASE IB	2015	/	2016	/	Project on schedule for late FY 2016 LET
7	Bibb		0012753	Banks, Justin	I-75 FROM SR 247 TO CR 85/ARKWRIGHT ROAD - REPLACE LIGHTING	AUTHORIZED	/	2016	/	Preliminary plans are on schedule. Photometrics have been approved. PIOH held 04-21-15
8	Bibb		0013332	Turpeau, Michael	SR 22 @ CR 740/FULTON MILL ROAD	LUMP SUM	/	LUMP SUM	/	ROUNDAABOUT PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
9	Bibb		0013547	Belford, Charity	OFF-SYSTEM SAFETY IMPROVEMENTS @ 19 CR LOCS IN BIBB COUNTY	/	/	LUMP SUM	/	PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
10	Bibb	NHIM0-0016-01(092)	311000-	Ford, Clinton B.	I-16 FROM I-75 TO SR 87; INCL SR 87 INTERCHANGE - PHASE I	AUTHORIZED	AUTHORIZED	2017	2017	Project on schedule for winter 2015 plans on shelf
11	Bibb	STP00-3223-00(002)	342080-	Vanhouten, Kevin B	JEFFERSON'LE FM WALNUT CK- RECREATION & MILLER'LD TO BRISTOL	AUTHORIZED	AUTHORIZED	2015	/	NTP for ROW Acq. issued on 01-13-2014; Working on Final Plans now, Proposed revised baseline date: 351090-, 351095-, 342080- CST AUTH late FY 16.
12	Bibb	STP00-3223-00(005)	351080-	Vanhouten, Kevin B	JEFFERSONVILLE RD FM RECREATION RD TO FALL LINE FWY/US 80	AUTHORIZED	AUTHORIZED	2017	/	NTP for ROW Acq. issued on 01-13-2014; Working on Final Plans now, Proposed revised baseline date: 351080- & 0000835 CST AUTH June 2017 (FY17).

Project Count	County	Project Accounting Code	Project Identification Number	Project Manager	Description	PRELIMINARY ENGINEERING	RIGHT OF WAY	CONSTRUCTION	UTILITIES	District Comments
						APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	
13	Bibb	STP00-3223-00(004)	351090-	Vanhouten, Kevin B	JEFFERSONVILLE RD FM SR 19/EMERY HWY TO WALNUT CREEK BRIDGE	AUTHORIZED	AUTHORIZED	2015	/	NTP for ROW Acq. issued on 01-13-2014; Working on Final Plans now, Proposed revised baseline date: 351090-, 351095-, 342080- CST AUTH June 2016 (FY16).
14	Bibb	BRMLB-3223-00(006)	351095-	Vanhouten, Kevin B	CR 727/JEFFERSONVILLE RD @ WALNUT CREEK IN NE MACON		LOCAL	2015	/	NTP for ROW Acq. issued on 01-13-2014; Working on Final Plans now, Proposed revised baseline date: 351090-, 351095-, 342080- CST AUTH June 2016 (FY16).
15	Bibb		M004768	Bennett, Clayton B.G.	SR 11 @ 2 LOCS; SR 22 @ 1 LOC & SR 87 @ 1 LOC - BRIDGE REHAB	AUTHORIZED	/	LUMP SUM	/	PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
16	Bibb		M004820	Mathews, Reid	SR 74 FROM MONROE COUNTY LINE TO CR 45/MCMANUS ROAD	/	/	LUMP SUM	/	MAINTENANCE RESURFACING PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
17	Bibb		M004821	Mathews, Reid	SR 11/US 129 FROM CR 109/BARNES FERRY ROAD TO N OF SR 247	/	/	LUMP SUM	/	MAINTENANCE RESURFACING PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
18	Bibb		M004822	Mathews, Reid	SR 19 FROM CS 907/RESTHAVEN AVE TO CR 815/WINDEMERE CIRCLE	/	/	LUMP SUM	/	MAINTENANCE RESURFACING PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
19	Bibb		M004823	Mathews, Reid	SR 87 CONN FROM SR 19 TO SR 87	/	/	LUMP SUM	/	MAINTENANCE RESURFACING PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
20	Bibb		M005225	Bennett, Clayton B.G.	SR 247/US 129 @ SR 11/US 41 - BEAM REPAIR	AUTHORIZED	/	LUMP SUM	/	PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
21	Bibb, Crawford, Monroe		M005372	Bennett, Clayton B.G.	BRIDGE PRESERVATION @ 12 SR LOCS IN BIBB; CRAWFORD & MONROE	LUMP SUM	/	LUMP SUM	/	PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
22	Bibb, Jones		M005133	Mathews, Reid	SR 57 FROM SR 19 TO TWIGGS COUNTY LINE	/	/	LUMP SUM	/	MAINTENANCE RESURFACING PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
23	Bibb, Monroe		M004519	Mathews, Reid	I-475 @ 5 LOCS - SIGN UPGRADES	LUMP SUM	/	LUMP SUM	/	MAINTENANCE RESURFACING PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
24	Bibb, Twiggs		M004188	Vanhouten, Kevin B	I-16 @ 5 LOCS & I-75 @ 4 LOCS	AUTHORIZED	/	LUMP SUM	/	Plans on the shelf. CST will not be funded in FY 15.
25	Jones		0010412	Ford, Clinton B.	SR 49 @ NORFOLK SOUTHERN RR 8.5 MI S OF GRAY	AUTHORIZED	2016	2017	2017	Project behind schedule due to environmental challenges. Let date shift forthcoming.
26	Jones		0013543	Belford, Charity	OFF-SYSTEM SAFETY IMPROVEMENTS @ 11 LOCS IN JONES COUNTY	/	/	LUMP SUM	/	PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE
27	Monroe		0013548	Belford, Charity	OFF-SYSTEM SAFETY IMPROVEMENTS @ 13 LOCS IN MONROE COUNTY	/	/	LUMP SUM	/	PROJECT TO BE LET AS PRIORITY AND FUNDING AVAILABILITY DICTATE

FUNDS AVAILABLE

RED TEXT CURRENT PROJECT MANAGER COMMENT

**GDOT**

**MATS PCC > Project Manager Comments as of 05-13-15**

**LONG RANGE ACTIVE PROJECTS**

Project Count	County	Project Accounting Code	Project Identification Number	Project Manager	Description	PRELIMINARY ENGINEERING	RIGHT OF WAY	CONSTRUCTION	UTILITIES	District Comments
						APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	
28	Bibb		0012700	Ford, Clinton B.	I-75 NB FROM SR 19 TO I-16 - PHASE II	2018	/	LONG RANGE	/	Project on schedule for Winter 2015 plans on shelf
29	Bibb		0012701	Ford, Clinton B.	I-16 WB FROM I-75 TO WALNUT CREEK - PHASE V	LONG RANGE	/	LONG RANGE	/	Project on schedule for Winter 2015 plans on shelf
30	Bibb	NHIM0-0016-01(131)	311005-	Ford, Clinton B.	I-16 EB FROM I-75 TO WALNUT CREEK - PHASE IV	/	AUTHORIZED	LONG RANGE	LONG RANGE	Project on schedule for Winter 2015 plans on shelf
31	Bibb	NHIM0-0075-02(177)	311400-	Ford, Clinton B.	I-75 FROM I-16 TO CR 478/PIERCE AVE - PHASE VI	AUTHORIZED	AUTHORIZED	LONG RANGE	LONG RANGE	Project on schedule for Winter 2015 plans on shelf
32	Bibb	NH000-0016-01(104)	311410-	Ford, Clinton B.	I-75 SB FROM SR 19 TO I-16 INTERCHANGE - PHASE III	AUTHORIZED	AUTHORIZED	LONG RANGE	LONG RANGE	Project on schedule for Winter 2015 plans on shelf
33	Bibb	STP00-3213-00(001)	350520-	Ford, Clinton B.	CR 723/FOREST HILL RD IN MACON FM FORSYTH RD TO WIMBISH RD	AUTHORIZED	LONG RANGE	LONG RANGE	/	Project on hold while Macon/Bibb reviews the scope on project

**LONG RANGE INACTIVE PROJECTS**

34	Bibb	CSBRG-0006-00(659)	0006659	Shelby, Albert	CR 301/PEAKE ROAD @ ROCKY CREEK 3 MI W OF MACON CITY	AUTHORIZED	LOCAL	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
35	Bibb	CSSTP-0006-00(689)	0006689	Shelby, Albert	CR 739/HOUSTON RD FM SARDIS CHURCH RD TO SOUTH WALDEN RD	LONG RANGE	LOCAL	LONG RANGE	LONG RANGE	There is currently no activity on this project. Funding is in long range.
36	Bibb	CSHPP-0007-00(565)	0007565	Shelby, Albert	CS 977/WIMBISH ROAD BIKE LANES IN MACON CITY	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
37	Bibb	CSHPP-0007-00(612)	0007612	Shelby, Albert	SR 87/RIVERSIDE DRIVE IN MACON - STREETScape	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
38	Bibb	CSHPP-0007-00(624)	0007624	Shelby, Albert	SR 247 FROM INGLESIDE AVE TO RIVERSIDE DR	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
39	Bibb	CSHPP-0007-00(625)	0007625	Shelby, Albert	RIVOLI DR IN MACON CITY - BIKE LANES	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
40	Bibb		0010826	Shelby, Albert	CS 302/SECOND STREET @ NORTH SOUTHERN RAILROAD IN MACON	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
41	Bibb	BRST0-0005-03(028)	333150-	Shelby, Albert	SR 19/US 23 NBL & SBL @ WALNUT CREEK EAST EDGE OF MACON	AUTHORIZED	LONG RANGE	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
42	Bibb, Crawford	CSBRG-0007-00(029)	0007029	Shelby, Albert	SR 22 @ ECHECONNIE CREEK	AUTHORIZED	LONG RANGE	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
43	Bibb, Dougherty, Lee, Macon, Peach, Sumter	MSL00-0001-00(322)	0001322	Keeppler, Harvey	PASSENGER RAIL MACON TO ALBANY - PHASE 1	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
44	Bibb, Dougherty, Lee, Macon, Peach, Sumter	MSL00-0001-00(323)	0001323	Keeppler, Harvey	PASSENGER RAIL MACON TO ALBANY - PHASE 2	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
45	Bibb, Dougherty, Lee, Macon, Peach, Sumter	MSL00-0001-00(324)	0001324	Keeppler, Harvey	PASSENGER RAIL MACON TO ALBANY - PHASE 3	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.

						PRELIMINARY ENGINEERING	RIGHT OF WAY	CONSTRUCTION	UTILITIES	
Project Count	County	Project Accounting Code	Project Identification Number	Project Manager	Description	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	APPROVED FUNDING FISCAL YEAR	District Comments
46	Bibb, Houston		0013313	Shelby, Albert	SR 247/US 129 FM SR 247 CONN/HOUSTON TO SR 11/US 41/BIBB	2018	LONG RANGE	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
47	Bibb, Houston	BRN00-0034-03(036)	322965-	Shelby, Albert	SR 247/US 129 @ ECHECONNEE CREEK & OVERFLOW	AUTHORIZED	LONG RANGE	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
48	Bibb, Houston, Lamar, Monroe, Spalding	NH000-3718-00(000)	371800-	Wilson, Hal	COMMUTER RAIL GRIFFIN TO MACON/BIBB - HOUSTON CO. - PHASE IV	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
49	Bibb, Houston, Lamar, Monroe, Spalding	NH000-3718-00(010)	371801-	Wilson, Hal	COMMUTER RAIL GRIFFIN TO MACON/BIBB - HOUSTON CO. - PHASE V	/	/	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.
50	Bibb, Monroe		0013067	Shelby, Albert	SR 74 FROM SR 7/US 341/MONROE TO I-475/BIBB	LONG RANGE	LONG RANGE	LONG RANGE	/	There is currently no activity on this project. Funding is in long range.

FUNDS AVAILABLE

RED TEXT CURRENT PROJECT MANAGER COMMENT