

GDOT

MATS > Project Manager Comments as of 01/18/12

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE APPR FUNDING FY	ROW APPR FUNDING FY	CST APPR FUNDING FY	District Comments
1	Bibb	STP00-0000-00(566)	0000566	MAH	Ford, Clinton B.	CR 717/SARDIS CHURCH RD EXT FM E OF SKIPPER RD OF TO SR 247	PSF	NONE	2009	2016	[2-7-11] RECD REV NOISE WALL STUDY 1-27-11;CONSULT WILL START NOISE WALL DSGN @ 2 LOC; [9-30-10] REC REV-ACQ UNDWY; [7-26-10] NEED FA LTR & NOISE STUDY WILL AFFECT ACQ TIME FRAME; [6-28-10] CAN'T MAKE W/O REV-WTNG ON ELECTRONIC SET SINCE 10/09; [4-13-10] RW GOOD FOR NOW FOR APR 2012, NEED FINAL BR PL & FFPR; [10/09] NOISE WALL STUDY, GRAVE REMOVAL TASK ORDER CBF; [10-7-09][2-3-09][1-22-09)
2	Bibb	STP00-0000-00(835)	0000835	SH	Vanhouten, Kevin B	CR 727/JEFFERSONVILLE RD @ NORFOLK SOUTHERN RAILROAD	DOT	/	/	2016	[10-28-11 TO 11-14-11] kbv] DEA to FHWA 10-18-11 for apprvl, prep work for PHOH, prep for updating ROW plans for auth, working on sched. recovery HOLDING 2012 ROW, 2015/2016 CST FOR ALL PROJECT IN CORRIDOR. P IF ALL 5 JEFFERSONVILLE ROAD PROJECTS CANNOT BE BUILT TOGETHER, IT WOULD BE PREFERABLE FOR 351090, 351095, & 342080 TO BE BUILT BEFORE 351080 & 0000835 DUE TO HIGHER TRAFFIC. P TEMP S.R. DESIGNATIONS SR 1111, 1111TA, & 1111TB - APPRVL DATE 2/14/04 P ADT (2010) = 7400] (2030) = 118007 P B/C = 0 P TIER = 4
3	Bibb	STP00-0002-00(225)	0002225	SSH	Clark, Otis	CR 302/SECOND ST @ NOR-SOU RAILROAD IN MACON	DOT	2007	LOCL	LR	[4-13-10] LR NO ACT; MAY BE PUT BACK INTO TIP - VIA INTERMODAL - RAIL - CONCEPT MEETING 2/20/03 - COST EST BEING REV. 2/24/03 - URBAN WORKING ON PUBLIC INVOLVEMENT W/CURRENT CONCEPT [9-9-03]; CONGR EARMARK-MOVING TO 2008 CST 90 PAR SHOWN [9-6-05][OCD to manage FY-07 Turnkey cnslnt cntct (CAH) 022306];RECD TO OCD [9-1-06];PFA GOING TO LOC [3-6-07] P PROGRAM DELIVERY:j 1) Turnkey Contract Awarded to JB Trimble, but never executed. - RLR

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE	ROW	CST	District Comments
								APPR FUNDING FY	APPR FUNDING FY	APPR FUNDING FY	
4	Bibb	STP00-0004-00(455)	0004455	MAH	Peek, Tyler	SR 11 FROM AVONDALE MILL RD TO WALDEN RD	DOT	2003	2016	2019	PTIP - planning documents received. Traffic results pending. (1-06-12 TDP) □ PTIP in process - documents requested from planning. (11-18-11 TDP) O Schedule requested on 9/28. Draft schedule received from PC on 10/06. (10-11-11 TDP) □ [4-13-10] NO ACT; [10-14-09] NO ACTIVITY; 2 TO 3 LANE UPGRADE FOR TRUCK TRAFFIC - MINOR R/W - CONCEPT IN REVIEW @ URBAN DESIGN 3/10/03 : NEED NEPA TO PROGRESS TO FY 2006 CST; 8/27/04- CONCEPT MAY REQUIRE ADDTL R/W [10/28/04]; WHY DID IT MOVE OUT? [9-6-05]; ISSUES W/LOG-TERMINI & WETLANDS [10-4-05]; DIST NEED TO SEND PROJ LIMIT REVS [2-28-06]
5	Bibb	CSSTP-0006-00(656)	0006656		Haithcock, Mike	SR 87/US 23 @ OCMULGEE EAST BOULEVARD	DOT	LR2	LOCL	LR2	[10-14-09 TO 4-13-10] NO ACTIVITY
6	Bibb	CSBRG-0006-00(659)	0006659	MAH	Haithcock, Mike	CR 301/PEAKE ROAD @ ROCKY CREEK 3 MI W OF MACON CITY	DOT	2007	LOCL	LR	[4-13-10] LOCALS SAY HOLD NO ACT. NO SCHED; [10-14-09 to 01-11-10] BRIDGE PRIORITY DETERMINED NOT HIGH, WILL REMAIN IN L.R.; [3-2-09 TO 09-29-09] NEED FUNDING DATES FOR MGT RW MGT LET & FUNDING YR OTHER THAN LR FOR CONSTR BEFORE WE PROCEED WITH PROJ; PRELIMINARY DESIGN UNDERWAY [1-29-08] SIGNED 9-4-07, PFA SENT 7-19-07; [3-5-07] PFA NEEDED R/W UTILITIES R P
7	Bibb	CSSTP-0006-00(689)	0006689	SSH	Hill, Stanley	CR 739/HOUSTON RD FM SARDIS CHURCH RD TO SOUTH WALDEN RD	DOT	LR2	LOCL	LR2	[4-13-10] ALL LONG RANGE NO ACT.; Project sponsored by Bibb County to widen Houston Road from existing two-lane rural roadway to a five-lane urban roadway from the intersection of the proposed Sardis Church Road Extension project north to the existing five-lane urban roadway at South Walden Road. Project was in the Macon MPO 2008-2011 TIP, but is not listed in the MATS 2035 LRTP.
8	Bibb	CSBRG-0007-00(024)	0007024	MAH	Haithcock, Mike	SR 74 @ TOBESOFKEE CREEK	DOT	2007	LR	LR	[4-13-10] SHOULD REMOVE SCHEDULE? NO ACT.; [8-28-09] BRIDGE PRIORITY # 5042
10	Bibb	CSHPP-0007-00(565)	0007565		White, Chad	CS 977/WIMBISH ROAD BIKE LANES IN MACON CITY	LOC	/	/	2015	No activity due to locals not having the matching funds
11	Bibb	CSHPP-0007-00(612)	0007612		White, Chad	SR 87/RIVERSIDE DRIVE IN MACON - STREETScape	LOC	/	/	2015	No activity due to locals not having the matching funds
12	Bibb	CSHPP-0007-00(624)	0007624		White, Chad	SR 247/PIERCE AVE FM INGLESIDE AVE TO RIVERSIDE DR	LOC	/	/	2015	No activity due to locals not having the matching funds
13	Bibb	CSHPP-0007-00(625)	0007625		White, Chad	RIVOLI DR IN MACON CITY - BIKE LANES	LOC	/	/	2015	No activity due to locals not having the matching funds

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE	ROW	CST	District Comments
								APPR FUNDING FY	APPR FUNDING FY	APPR FUNDING FY	
14	Bibb	CSHPP-0007-00(636)	0007636	SSH	Vanhouten, Kevin B	WALKWAYS IN WATER WORKS, OCMULGEE & CENTRAL CITY PARKS	LOC	/	/	2012	[11-14-11] ON SCHED FOR MAY '12 LET; [10-28-11 kbv] PFPR to be schedule early November, Revised CR submitted for approval 10-27-11, Eco Addend/Rev Air/Noise submitted 10-5-11 P [08-12-11 KBV] approved PCRF received revising baseline to MAY 2012 LET. P [04-21-11 kbv] Locals revising concept to reduce project from three location down to only one, allowed by earmark language, all funding to be concentrated at Water Works Park P PFA SIGNED 5-17-06 P Cranston Engineering - Scott Williams NewTown Macon - Mike Ford Mayor - Robert Reichert P ROW plans waived 8/19/2011 - kta
15	Bibb	CSSTP-0007-00(644)	0007644	MAH	Peek, Tyler	SR 74/THOMASTON ROAD @ CR 61/LAMAR ROAD	DOT	2006	LUMP	LUMP	PFPR held w/o approved CE. RW plans being drafted in prep of CE approval. (1-06-12 TDP) PFPR scheduled for 11/30. PCRF approved on 11/07 for May 2013 let. (11-18-11 TDP) PCRF submitted on 9/26/11 - preliminary plans and CE approval underway. (9-21-11 TDP) Waiting on Env. Doc (SHD 8-5-2011)
16	Bibb	CSTEE-0008-00(072)	0008072	MAH	Peek, Tyler	OCMULGEE HERITAGE TRAIL FM ROSE HILL CEMETERY TO PUMPHOUSE	LOC	/	LOCL/LOCL	2012	Consultant adjusting drainage pipes to avoid gas line conflict. Certification pending re-design. (1-06-12 TDP) R/W and environmental certified. Utilities certification and plans approval pending. (11-18-11 TDP) Env. cert. for let. Other certifications pending. Real estate cost estimate complete. (9-27-11 TDP), [8-15-11] ROW - 1 easement from Cemetery. Final design under review. Sponsor will submit Utility certification by Sept 1. [JMK] [3-23-09] WILL NEED EASEMENT FROM CEMETARY; [3-11-09] 12/02/2010 PCRF submitted to move LET Date to December 2011 (KHM)
17	Bibb	CSTEE-0008-00(986)	0008986	MAH	Peek, Tyler	OCMULGEE HERITAGE TRAIL - WALNUT CREEK EXTENSION	LOC	/	/	LUMP	Concurrence letter sent to Sponsor to adjust let date. (1-06-12 TDP) Items Needed for Let letter being prepared by MA. Revised Air/Noise study approved by GDOT. (11-18-11 TDP) FHWA comments on Draft EA being addressed. (9-26-11 TDP) [7-28-11] CE and Draft EA forwarded to FHWA. [JMK] [3-3-09] MGT BY NEW TOWN; [12-16-08] NEW TEA

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE	ROW	CST	District Comments
								APPR FUNDING FY	APPR FUNDING FY	APPR FUNDING FY	
18	Bibb	CSTEE-0008-00(987)	0008987	MAH	Peek, Tyler	CS 365/PINE STREET FROM CS 362/SPRING ST TO CS 276/FIRST ST	LOC	/	/	2011	Full CST plan set requested from consultant. (1-06-12 TDP) <input type="checkbox"/> Received CST plans from consultant. 1625 approved to combine new TE funds. (11-18-11 TDP) <input type="checkbox"/> [5-2-11] FINAL PLANS HAVE BEEN REVIEWED. DESIGNER ADDRESSING COMMENTS. UTILITIES REVIEWED BY GDOT. GDOT HAS REQUESTED ADDITIONAL INFO FROM DESIGNER. MAAI/ TE [3-23-09] MED CENTER/CENTRAL GA SPONSOR P
19	Bibb		0009576	SSH	Black, Perry	SR 22/US 80 @ CR 33/HOLLEY ROAD	DOT	2010	/	LUMP	Project behind schedule(env not on schedule) plan to recover schedule after PFPR, holding let date for now. Schedule being developed should be ready by March 2012 and it is in the Concept Phase.
20	Bibb		0009861	MAH	White, Chad	SR 11/SR 49/US 41 @ ROCKY CREEK	DOT	2012	2015	2017	[4-13-10] NO ACT.
21	Bibb		0009959	SSH	Cameron, Derrick	SR 22 @ CR 740/FULTON MILL ROAD	DOT	LUMP	/	LUMP	[4-13-10] NO ACT.
22	Bibb		0009960		Cameron, Derrick	SR 22 @ CR 715/KNOXWILLE ROAD	DOT	LUMP	/	LUMP	[4-13-10] NO ACT.
23	Bibb		0010667	MAH	Peek, Tyler	CS 1518/COLLEGE STREET FROM OGLETHORPE STREET TO COLEMAN AVE	LOC	/	LOCL	LUMP	Concept issues being addressed. (1-06-12 TDP) <input type="checkbox"/> Contract executed. (11-18-11 TDP) <input type="checkbox"/> MOU received by sponsor. (9-26-11 TDP)R [8-12-11] MOU forwarded to Sponsor. [JMK]
24	Bibb	NHIM0-0016-01(092)	311000-	MAH	Ford, Clinton B.	I-16/MACON FM SR 11 EAST TO SR 87 INCL BRIDGES & CD /EXC MLK	PSF	1987	2011	2018	[7-25-11] RR plans needed; [9-30-10] PRE-ACQ UNDWDY; [6-28-10 TO 7-26-10] NEED RW PLANS; [4-13-10] NEED RW PLANS; CE complete Coordinate Project PM Transfer to OPD with C.Hasty after EA w/4F FONSI is approved 031710 ;
25	Bibb	NHIM0-0016-01(131)	311005-	MAH	Ford, Clinton B.	I-16 IN MACON- BRIDGE @ MARTIN LUTHER KING DRIVE	PSF	/	2011	LR1	[7-25-11] RR plans needed [4-13-10] NEED RW PLANS; ROW CE complete Coordinate Project PM Transfer to OPD with C.Hasty after EA w/4F FONSI is approved 031710 ; JUNE 08 RW [2-8-08];
26	Bibb	NH000-0016-01(093)	311130-	SSH	Hill, Stanley	I-16 @ OCMULGEE RVR-WALNUT CK- OCMULGEE RVR OFLW	HLD	1986	/	LR	[4-13-10] LR NO ACT.; Project is to widen I-16 Mainline bridges over Ocmulgee River, Walnut Creek, and CSX Railroad. The Ocmulgee River Bridge will be replaced by I-16/I-75 Interchange Reconstruction Projects. Can't do work within TCP (Walnut Creek and CSX Railroad) without approval by Ocmulgee Tribal Nation (I-16 was constructed on a 300-foot easement through TCP); DOING MLK BRIDGE FIRST; IS THIS TO BE DELETED? 8/27/04
27	Bibb	NHIM0-0075-02(177)	311400-	MAH	Ford, Clinton B.	I-75 FROM CR 478/PIERCE AVE TO I-16	PSF	1992	2011	LR1	[7-25-11] RR plans needed [9-30-10] PRE-ACQ UNDWDY; [4-13-10 TO 7-26-10] NEED RW PLANS; Coordinate Project PM Transfer to OPD with C.Hasty after EA w/4F FONSI is approved 031710 ; JUNE 08 RW [2-8-08]; ;
28	Bibb	NH000-0016-01(104)	311410-	MAH	Ford, Clinton B.	I-16/I-75 FM I-75 @ HARDEMAN AVE TO I-16 @ SPRING ST	PSF	1992	2011	LR1	[7-25-11] SCHED TIGHT W/ADDTNL MITIGN-ACQ UNDWDY; [9-30-10] PRE-ACQ UNDWDY; [4-13-10 TO 7-26-10] NEED RW PLANS; ROW CE complete Coordinate Project PM Transfer to OPD with C.Hasty after EA w/4F FONSI is approved 031710 ; JUNE 08 RW [2-8-08]; PH 12-11-07 [1-29-08];

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE	ROW	CST	District Comments
								APPR FUNDING FY	APPR FUNDING FY	APPR FUNDING FY	
29	Bibb	IMNH0-0075-01(214)	311560-	MAH	Haithcock, Mike	I-75:HARDEMAN FM FORSYTH TO GA&FORSYTH FM HARDEMAN TO MONROE	DOT	1994	LR1	LR1	[4-13-10] NO ACT. REMOVE SCHED; [10-14-09] [1-28-08] [3-05-07] LR-NO ACTIVITY; [5-27-05] SIGNAL INSTALLATION DONE 3-10-03 PUBLIC INV. TEAM W/THIS PROJECT GREEN ALT. IS PREFERRED ALT. TIER 2 - URBAN REVISITING CONCEPT - RE: P no action required by TS&D 12/30/08
30	Bibb	STP00-0066-01(035)	333050-	SSH	Hill, Stanley	SR 87/MACON @ JOE TAMPLIN IND BLVD & I-16 - PHASE 2	HLD	LR2	LOCL	LR2	[4-13-10] LR NO ACT.; PE - 2002[Project would reconstruct interchange if EPE selected alternative crossed I-16 at milepost 6]
31	Bibb	BRST0-0005-03(028)	333150-	MAH	Haithcock, Mike	SR 19/US 23 NBL & SBL @ WALNUT CREEK EAST EDGE OF MACON	DOT	2001	LR	LR	[4-13-10] REMOVE SCHED NO ACT.; If design is advertised to new consultant, someone with expertise in rehabs of historic structures should be considered. Br Priority 2,973. Put in 2015-20. No work for now. (EJC 1-21-10); TO SCHEDULE AFTER RECEIPT OF WORK ORDER SCHEDULE PER SSE. PE - 2001 - CONCEPT MAY LOOK @ REHAB. AS OPTION [4/27/05]
32	Bibb	STP00-3223-00(002)	342080-	SSH	Vanhouten, Kevin B	JEFFERSON'LE FM WALNUT CK-RECREATION & MILLER'LD TO BRISTOL	PSF	1996	2012	2015	[10-28-11 TO 11-14-11 kbv] DEA to FHWA 10-18-11 for apprvl, prep work for PHOH, prep for updating ROW plans for auth, working on shcd. recovery HOLDING 2012 ROW, 2015/2016 CST FOR ALL PROJECT IN CORRIDOR. P IF ALL 5 JEFFERSONVILLE ROAD PROJECTS CANNOT BE BUILT TOGETHER, IT WOULD BE PREFERABLE FOR 351090, 351095, & 342080 TO BE BUILT BEFORE 351080 & 0000835 DUE TO HIGHER TRAFFIC.2 P TEMP S.R. DESIGNATIONS SR 1111, 1111TA, & 1111TB - APPRVL DATE 2/14/04 P ADT(2010) = 15,000 P ADT(2030) = 20,800 P B/C = 0 P TIER = 4
33	Bibb	STP00-3213-00(001)	350520-	MAH	Ford, Clinton B.	CR 723/FOREST HILL RD IN MACON FM FORSYTH RD TO WIMBISH RD	DOT	1984	2012	2016	[2-8-11] ENV REEVAL UNDWDY; MTG SCHED 2-23-11 & 2-28-11 W/FHWA & NEIGHBORHOOD ON PROJ CONCEPT & DSGN; [7-26-10] NO ACTIVITY BY LOCALS; [4-13-10] SENSITIVE TO CAC LOCALS MOVING FORWARD; Temp SR designations - SR 1125, 1125TA & 1125TC- Approval date 8/28/04 [11/30/04];waiting on Re-Eval CSTin 6/08 [9-1-06];Need 2010-CST in TIP [9-24-07 SEE R/W COMM]R/W ACQ ACT SUSPENDED PENDING PRJCT PRIORITIZATION[091508]
34	Bibb	STP00-0034-03(024)	350560-	SSH	Hill, Stanley	SR 247/US 41/PIO NONO AVE FM I-75 TO SR 49/US 129	HLD	1992	1996	LR1	[4-13-10] LR NO ACT.; NA[Current concept will never be accepted by Locals; too many impacts due to width of tvoical section]
35	Bibb	PRP00-8530-26(021)	350595-	SSH	Hill, Stanley	CS 321/S DWNTWN CONN FM CS 664/TELFAR ST TO SR 11 IN MACON	HLD	LOCL	LOCL	LR2	[4-13-10] LR NO ACT.; Project will never happen due to Environmental Justice issues; SPLOST PROJECT NEED COPY OF LOCALS CONSULTANT SCHED. UTILS - 2001 TIP CST - 2005 - 4/18/02 CITIZEN MEETING - PROJECT MAY GO AWAY OR AT VERY LEAST, GO TO LONG RANGE 3/10/03; CONCEPT MEETING 8-17-98

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE	ROW	CST	District Comments
								APPR FUNDING FY	APPR FUNDING FY	APPR FUNDING FY	
36	Bibb	STP00-3223-00(005)	351080-	SSH	Vanhouten, Kevin B	JEFFERSONVILLE RD FM RECREATION RD TO FALL LINE FWY/US 80	DOT	1996	2012	2016	<p>[10-28-11 TO 11-14-11kbv] DEA to FHWA 10-18-11 for apprvl, prep work for PHOH, prep for updating ROW plans for auth, working on shced. recovery HOLDING 2012 ROW, 2015/2016 CST FOR ALL PROJECT IN CORRIDOR.G</p> <p>IF ALL 5 JEFFERSONVILLE ROAD PROJECTS CANNOT BE BUILT TOGETHER, IT WOULD BE PREFERABLE FOR 351090, 351095, & 342080 TO BE BUILT BEFORE 351080 & 0000835 DUE TO HIGHER TRAFFIC.</p> <p>TEMP S.R. DESIGNATIONS SR 1111, 1111TA, & 1111TB - APPRVL DATE 2/14/04</p> <p>ADT (2010) = 7400j (2030) = 11800</p> <p>B/C = 0 TIER = 4</p>
37	Bibb	STP00-3223-00(004)	351090-	SSH	Vanhouten, Kevin B	JEFFERSONVILLE RD FM SR 19/EMERY HWY TO WALNUT CREEK BRIDGE	PSF	1996	2012	2015	<p>[10-28-11 TO 11-14-11kbv] DEA to FHWA 10-18-11 for apprvl, prep work for PHOH, prep for updating ROW plans for auth, working on shced. recovery HOLDING 2012 ROW, 2015/2016 CST FOR ALL PROJECT IN CORRIDOR.G</p> <p>IF ALL 5 JEFFERSONVILLE ROAD PROJECTS CANNOT BE BUILT TOGETHER, IT WOULD BE PREFERABLE FOR 351090, 351095, & 342080 TO BE BUILT BEFORE 351080 & 0000835 DUE TO HIGHER TRAFFIC.</p> <p>TEMP S.R. DESIGNATIONS SR 1111, 1111TA, & 1111TB - APPRVL DATE 2/14/04</p> <p>ADT(2010) = 15,000 ADT(2030) = 20,8000</p> <p>B/C = 0 TIER =4</p>
38	Bibb	BRMLB-3223-00(006)	351095-	SSH	Vanhouten, Kevin B	CR 727/JEFFERSONVILLE RD @ WALNUT CREEK IN NE MACON	PSF	/	/	2015	<p>[10-28-11 TO 11-14-11 kbv] DEA to FHWA 10-18-11 for apprvl, prep work for PHOH, prep for updating ROW plans for auth, working on shced. recovery HOLDING 2012 ROW, 2015/2016 CST FOR ALL PROJECT IN CORRIDOR.G</p> <p>IF ALL 5 JEFFERSONVILLE ROAD PROJECTS CANNOT BE BUILT TOGETHER, IT WOULD BE PREFERABLE FOR 351090, 351095, & 342080 TO BE BUILT BEFORE 351080 & 0000835 DUE TO HIGHER TRAFFIC.</p> <p>TEMP S.R. DESIGNATIONS SR 1111, 1111TA, & 1111TB - APPRVL DATE 2/14/04</p> <p>ADT(2010) = 15,0000 ADT(2030) = 20,8000</p> <p>B/C = 0 TIER = 4</p>

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE APPR FUNDING FY	ROW APPR FUNDING FY	CST APPR FUNDING FY	District Comments
39	Bibb	STP00-3201-00(008)	351100-	SSH	Hill, Stanley	CR 88/LOG CABIN DR FM SR 74/MERCER UNIV DR TO HOLLINGSWORTH	DOT	1996	LR2	LR2	[2-8-11] NO WRK BY LOCAL DSGN; [4-13-10] LR NO ACT.; Project not included in MATS 2030 LRTP - needs to be placed On-Hold; NEED ADDITIONAL PUBLIC INVOLVEMENT [2-28-06]; REV CONC F/BIKE LANES - 4F AVD ALTS HOLDING UP PROJ [8-22-05]; EXPECT EA AUG 05 [4/27/05]; ENV UNDER REVISION - DUE @ FHWA [10/28/04]; ENV DOC BEING REVISED BY M/A [2-24-04]; PROJECT MOVING OUT 3/10/03; SPLOST PROJECT PIM 10-14-97 W/ 351105 DESIGN HAS PREL. BR. LAYOUT - MID - LATE SPRING EA 4(F) - NEED REVISED ENV FROM CONSULTANT 8/29/02 -
40	Bibb	BHMLB-3201-00(011)	351105-	SSH	Hill, Stanley	CR 88/LOG CABIN DRIVE @ ROCKY CREEK WEST OF SR 74	DOT	/	LOCL	LR1	[2-8-11] NO WRK BY LOCAL DSGN; [4-13-10] LR NO ACT.; Project not included in MATS 2030 LRTP - needs to be placed On-Hold; W/351100 - 4(F) AVOID ALTS HOLDING UP PROJ. [8-22-05]; ENV DOC BEING REVISED BY M/A [2-24-04]; ; DESIGN HAS PREL. BR. LAYOUT - NEED REV EA FROM CONSULTANT 8-29-02
41	Bibb	STP00-3213-00(003)	351130-	MAH	Ford, Clinton B.	CR 723/FOREST HILL RD FM WIMBISH RD TO CR 79/NORTHSIDE DR	PSF	1996	2007	2013	[5-16-11] 3 PAR ADDED NOT APPRD YET; COUNTY SENT LTR REQ LET BE PUSHED; [2-8-11] ENV REEVAL UNDWDY;MTG SCHED 2-23-11 & 2-28-11 W/FHWA & NEIGHBORHOOD ON PROJ CONCEPT & DSNG; PREP FFPR REQ PKG; [7-26-10] LOCALS WRKNG TOWARD CERT; [4-16-10] RW SCHED NEEDS 18 MOS. [4-13-10] NEED NEW SCHED; [091508]; R/W PLANS SUBMTD FOR APPRVL[2-08-06]; TEMP S.R. DESIGNATIONS-SR 1125, 1125TA & 1125TC - APPRVL DATE 8/28/04 [11/30/04] S
42	Bibb	BRMLB-3213-00(005)	351135-	MAH	Ford, Clinton B.	CR 723/FOREST HILL ROAD @ SABBATH CREEK NORTH OF SR 19	PSF	/	2007	2013	[2-8-11] ENV REEVAL UNDWDY; MTG SCHED 2-23-11 & 2-28-11 W/FHWA & NEIGHBORHOOD ON PROJ CONCEPT & DSGN; PREP FFPR REQ PKG; [7-26-10] LOCALS WRKNG TOWARD CERT; [4-16-10] RW SCHED SHOULD MATCH 351130-LET TOGETHER; [4-13-10] NEED NEW SCHED; RW ACQ ACT SUSPENDED PENDING PRJCT PRIORITIZATION[091508]; TEMP S.R. DESIGNATIONS - SR 1125, 1125TA, & 1125TC - APPRVL DATE 8/28/04 [11/30/04]
43	Bibb	STP00-3213-00(004)	351140-	SSH	Hill, Stanley	NW PKWY-NEW LOC FM LOG CABIN TO NAPIER@PARK ST THEN TO SR 19	DOT	1996	LR2	LR2	[2-8-11] NO WRK BY LOCAL DSGN; [4-13-10] LR NO ACT.; Project not included in MATS 2030 LRTP - needs to be placed On-Hold; 4F AVOID ALTS HOLDING UP PROJ [8-22-05];
44	Bibb	STP00-00MS-00(128)	371430-	SSH	Hill, Stanley	WESTERN LP FM FULTON MILL RD ALONG CR 742 TO I-75	DOT	1996	LR1	LR1	[2-8-11] FINAL CONCEPT RPT SUBMITD TO GDOT ON 8-7-09 BY LOCAL DSGN; [4-13-10] LR NO ACT.; Project not included in MATS 2030 LRTP - needs to be placed On-Hold; WTNG ON LOC CONCEPT [2-8-08]; EXPECT CONCEPT BY 10/07 [9-24-07];
45	Bibb, Crawford	CSBRG-0007-00(029)	0007029	MAH	Haithecock, Mike	SR 22 @ ECHECONNIE CREEK	DOT	2008	LR	LR	[4-13-10] LR NO ACT.; Move to 2015-20. No work for now. (EJC 1-21-10); EST. OUTDATED [1-29-08] FY 08 CAP Advertised-Not Selected 04-02-08 Bridge Priority 3,077.

Project Count	County	Project Accounting Code	PI	AOHD Initials	Project Manager	Description	Let Resp	PE	ROW	CST	District Comments
								APPR FUNDING FY	APPR FUNDING FY	APPR FUNDING FY	
46	Bibb, Houston	NH000-0034-03(035)	322960-	SSH	Hill, Stanley	SR 247/US 129 FM WATSON BLVD/HOUSTON TO SR 11/US 41/BIBB	DOT	2001	2020	LR2	[4-13-10] LR NO ACT.; Project may be needed once proposed Sardis Church Road Extension project is completed and opened to traffic. Much history and wetland impacts identified with draft concept. Project will require relocation of jet fuel pipeline from Lewis Wilson Airport to Robins AFB; UTS EST - 9/27/01 - (R)-HOUSTON-\$22,000, (R)-BIBB-\$18,200, (NR)-HOUSTON-\$374,478, (NR)-BIBB-\$1,010,322;ENV UNDWY [9-1-08]
47	Bibb, Houston	BRN00-0034-03(036)	322965-	SSH	Hill, Stanley	SR 247/US 129 @ ECHECONNIE CREEK & OVERFLOW	DOT	2000	2016	2018	LTR-JH; [4-13-10] LR NO ACT.; Southbound SR 247 bridge replaced as a result of 1994 flood. Northbound SR 247 over Echeconnee Creek and Northbound/Southbound SR 247 bridges over Echeconnee Creek O/F in poor condition. Project can be let independently of 322960; CST NOW LR [1-29-08];
48	Bibb, Houston, Lamar, Monroe, Spalding	NH000-3718-00(000)	371800-		Wilson, Hal	COMMUTER RAIL GRIFFIN TO MACON/BIBB - HOUSTON CO. - PHASE IV	TTT	/	/	LR	LR
49	Jones	STP00-0001-00(040)	0001040	SSH	Hill, Stanley	SR 44 FM GRAY BYPASS TO CR 104/MATHIS ROAD	DOT	LR1	LR1	LR1	LTR-JH; [4-15-10] LR NO ACT.; [8-21-06] REVISE SCHEDULE TWO YEARS. [11-14-11] PROJ LET FOR BIDS BY COUNTY. EXECUTED CST AGREEMENT SENT TO COUNTY ON 10-24-11 FOR EXECUTION; [10-28-11 kbv] Constr. Agreement sent to locals for exec. 10-20-11 [08-12-2011 kbv] Locals to LET project on 08-25-2011 Enviro. Cert. 01-04-11 R/W Cert. 01-25-11 Utility Cert. 04-04-11 ADA Cert. 04-04-11 Contact Jack Burnside , Project Administrator or Mike Underwood County Administrator Design Firm: Ingram & Associates / Shon Hampton ***Jones County is LAP Certified***
50	Jones	CSHPP-0007-00(603)	0007603	SSH	Vanhouten, Kevin B	SIDEWALKS & BIKE TRAILS IN GRAY	LOC	/	/	2011	
51	Jones		0010412	MAH	Robinson, Ernay	SR 49 @ NORFOLK SOUTHERN RR 8.5 MI S OF GRAY	DOT	2012	2014	2016	Req'd sched 7-13-2011, Scoping mtg held 7-14-11 (SHD 8-5-2011)
52	Jones	STP00-0004-02(031)	322540-	SH	Nesbitt, Kimberly	SR 899/GRAY NORTH BYPASS FM SR 18 NE TO SR 22	PSF	1999	2010	2014	[11-10-11] FNL PLANS DONE FOR FFPR, RW ON SCHED. RR COORD UNDWY. LET DATE STILL GOOD; [7-25-11] acq underway[6-28-10 TO 9-30-10] PREL UNDWY; Project Manager Notes: PM Transition Meeting scheduled for 3/25/10;[12-22-08] RW ACT SUSPEND 9-2-08 CMP;
53	Jones	STP00-0089-01(027)	332450-	MAH	Halthcock, Mike	SR 49 FROM GRISWOLDVILLE ROAD TO SR 18	DOT	LR1	LR1	LR1	[10-14-09 TO 4-15-10] ALL L.R. NO ACT.; NEEDS SCHEDULE [9-19-05];FUTURE TK;OCD TO INITIATE CONTRACT I3-5-071
54	Jones, Putnam	STP00-0002-04(026)	231620-	MAH	Wilkinson, Eric Ryan	SR 44 FM MATHIS ROAD/JONES TO US 441/PUTNAM	DOT	1999	LR2	LR2	Project will be deleted. Waiting on Task order to be completed to complete the archeology study (curate the materials and submit final document).

PROJECT IN 2012-2015 TIP
COMPLETED ACTIVITY
RED TEXT CURRENT PROJECT MANAGER COMMENT
PROJECT ON TIA (HB277) LIST TO BE VOTED ON JULY 2012